

**Particulars of Co-ordinates, Reduced Level and Total Depth of boreholes drilled by MECL  
in Nimbli Block, Tehsil- Fatehgarh, District - Jaisalmer , Rajasthan**

Sl. No	Borehole No.	Reduced Level (m)	Northing (m)	Easting (m)	Dip of Borehole	Azimuth of Borehole	Date of Commence ment	Date of closure	Depth of Borehole (m)
1	MNP-01	254.106	2902768.151	692427.089	60°	115°	24.05.2024	30.05.2024	35.00
2	MNP-02	259.176	2902721.166	692510.661	57°	305°	31.05.2024	06.06.2024	32.00
3	MNP-03	249.465	2902391.529	692358.909	57°	300°	06.06.2024	11.06.2024	31.00
4	MNP-04	249.271	2902365.44	692390.856	58°	120°	08.06.2024	13.06.2024	30.00
5	MNP-05	252.076	2902175.299	691789.859	60°	120°	13.06.2024	18.06.2024	30.00
6	MNP-06	254.006	2902035.556	692165.519	57°	120°	15.06.2024	18.06.2024	27.00
7	MNP-07	258.346	2901533.827	691408.088	55°	120°	19.06.2024	23.06.2024	27.00
8	MNP-08	254.401	2902046.696	692167.878	55°	300°	20.06.2024	23.06.2024	25.00
9	MNP-09	260.069	2901558.55	691337.158	90°	0°	25.06.2024	07.07.2024	60.00
10	MNP-10	248.214	2902471.904	692205.54	55°	120°	25.06.2024	30.06.2024	28.00
11	MNP-11	267.959	2901164.897	691119.013	55°	120°	01.07.2024	07.07.2024	40.00

Sl. No	Borehole No.	Reduced Level (m)	Northing (m)	Easting (m)	Dip of Borehole	Azimuth of Borehole	Date of Commence ment	Date of closure	Depth of Borehole (m)
12	MNP-12	266.913	2900929.253	690881.455	55°	130°	08.07.2024	14.07.2024	40.00
13	MNP-13	252.995	2901817.572	691581.947	55°	115°	09.07.2024	13.07.2024	25.00
14	MNP-14	271.09	2901191.673	691069.071	50°	300°	16.07.2024	28.07.2024	75.00
15	MNP-15	258.544	2900891.619	690504.728	60°	155°	16.07.2024	21.07.2024	36.00
16	MNP-16	250.002	2902090.287	691617.51	55°	260°	25.07.2024	03.08.2024	60.00
17	MNP-17	249.692	2902076.932	691680.859	55°	110°	29.07.2024	06.08.2024	50.00
18	MNP-18	247.993	2902347.722	691951.471	55°	120°	05.08.2024	11.08.2024	50.00
19	MNP-19	263.648	2901401.901	691239.88	55°	300°	08.08.2024	15.08.2024	70.00
20	MNP-20	261.831	2901377.281	691284.537	55°	120°	13.08.2024	22.08.2024	50.00
21	MNP-21	261.501	2902769.918	692844.82	90°	0°	17.08.2024	22.08.2024	44.00
22	MNP-22	266.254	2901052.217	691054.542	55°	120°	24.08.2024	27.08.2024	35.00
23	MNP-23	250.469	2902204.211	692262.846	55°	120°	24.08.2024	28.08.2024	40.00
24	MNP-24	266.939	2901047.775	691030.863	55°	300°	29.08.2024	04.09.2024	40.00

Sl. No	Borehole No.	Reduced Level (m)	Northing (m)	Easting (m)	Dip of Borehole	Azimuth of Borehole	Date of Commencement	Date of closure	Depth of Borehole (m)
25	MNP-25	250.366	2902210.932	692251.635	55°	290°	29.08.2024	03.09.2024	40.00
26	MNP-26	253.513	2901907.773	691569.159	90°	0°	05.09.2024	12.09.2024	65.00
27	MNP-27	262.61	2900850.638	690695.203	55°	190°	05.09.2024	09.09.2024	35.00
28	MNP-28	266.25	2900746.111	690587.827	90°	0°	11.09.2024	15.09.2024	30.00
29	MNP-29	268.903	2901148.195	690897.447	55°	145°	14.09.2024	19.09.2024	35.00
30	MNP-30	249.272	2902225.65	692390.062	55°	120°	17.09.2024	22.09.2024	40.00
31	MNP-31	261.644	2900860.065	690659.061	55°	10°	20.09.2024	28.09.2024	40.00
32	MNP-32	257.623	2901970.656	692460.46	90°	0°	24.09.2024	30.09.2024	28.00