

Sr. No.	Borehole ID	Overburden (OB) (m)	Total OB (m)	Mineralize Zone Thickness (m)				Inter-Burden Zone Thickness (m)				Total Overburden (OB+IB) (m)	Overburden Mineralized zone Thickness (m)		
				From (m)	To (m)	Thickness (m)	Total Thickness (m)	From (m)	To (m)	Thickness (m)	Total Thickness (m)				
5	IMBH-05	0.20	0.20	0.20	1.60	1.40	16.40	5.00	6.00	1.00	3.40	3.60	0.22		
				1.60	3.00	1.40		8.60	10.00	1.40					
				3.00	4.00	1.00		14.00	15.00	1.00					
				4.00	5.00	1.00									
				6.00	7.00	1.00									
				7.00	8.00	1.00									
				8.00	8.60	0.60									
				10.00	11.00	1.00									
				11.00	12.00	1.00									
				12.00	13.00	1.00									
				13.00	14.00	1.00									
				15.00	18.00	3.00									
				18.00	20.00	2.00									
6	IMBH-06	0.20	0.20	0.20	1.00	0.80	19.80	4.00	5.00	1.00	1.00	1.20	0.06		
				1.00	2.00	1.00									
				2.00	3.00	1.00									
				3.00	4.00	1.00									
				5.00	5.35	0.35									
				5.35	6.00	0.65									
				6.00	7.00	1.00									
				7.00	8.00	1.00									
				8.00	9.00	1.00									
				9.00	10.00	1.00									
				10.00	11.00	1.00									
				11.00	12.00	1.00									
				12.00	13.00	1.00									
				13.00	13.50	0.50									
				13.50	14.00	0.50									
				14.00	15.00	1.00									
				15.00	18.00	3.00									
				18.00	21.00	3.00									
7	IMBH-07	1.00	1.00	1.00	1.40	0.40	7.50	7.00	8.00	1.00	2.50	3.50	0.46		
				1.40	1.65	0.25		8.50	10.00	1.50					
				1.65	2.60	0.95									
				2.60	3.40	0.80									
				3.40	4.00	0.60									
				4.00	5.00	1.00									
				5.00	6.00	1.00									
				6.00	7.00	1.00									
				8.00	8.50	0.50									
				10.00	11.00	1.00									

Sr. No.	Borehole ID	Overburden (OB) (m)	Total OB (m)	Mineralize Zone Thickness (m)				Inter-Burden Zone Thickness (m)				Total Overburden (OB+IB) (m)	Overburden Mineralized zone Thickness (m)
				From (m)	To (m)	Thickness (m)	Total Thickness (m)	From (m)	To (m)	Thickness (m)	Total Thickness (m)		
8	IMBH-08	0.20	0.20	0.20	1.00	0.80	7.50	1.00	2.00	1.00	8.30	8.50	1.13
				6.00	7.00	1.00		2.00	3.00	1.00			
				7.00	8.00	1.00		3.00	4.00	1.00			
				8.00	9.00	1.00		4.00	5.00	1.00			
				9.00	9.70	0.70		5.00	6.00	1.00			
				13.00	15.00	2.00		9.70	11.50	1.80			
				15.00	16.00	1.00		11.50	13.00	1.50			
9	IMBH-09	1.00	1.00	1.00	1.75	0.75	10.00	-	-	-	-	1.00	0.10
				1.75	2.53	0.78							
				2.53	3.00	0.47							
				3.00	4.00	1.00							
				4.00	5.00	1.00							
				5.00	6.35	1.35							
				6.35	7.00	0.65							
				7.00	8.00	1.00							
				8.00	8.45	0.45							
				8.45	9.00	0.55							
				9.00	10.00	1.00							
				10.00	11.00	1.00							
10	IMBH-10	1.00	1.00	1.00	2.00	1.00	13.00	-	-	-	-	1.00	0.08
				2.00	3.00	1.00							
				3.00	4.00	1.00							
				4.00	5.00	1.00							
				5.00	5.40	0.40							
				5.40	6.00	0.60							
				6.00	6.60	0.60							
				6.60	8.00	1.40							
				8.00	9.00	1.00							
				9.00	10.00	1.00							
				10.00	11.30	1.30							
				11.30	12.30	1.00							
12.30	14.00	1.70											

Sr. No.	Borehole ID	Overburden (OB) (m)	Total OB (m)	Mineralize Zone Thickness (m)				Inter-Burden Zone Thickness (m)				Total Overburden (OB+IB) (m)	Overburden Mineralized zone Thickness (m)
				From (m)	To (m)	Thickness (m)	Total Thickness (m)	From (m)	To (m)	Thickness (m)	Total Thickness (m)		
11	IMBH-11	0.30	0.30	0.30	1.30	1.00	12.70	-	-	-	-	0.30	0.02
				1.30	2.00	0.70							
				2.00	3.00	1.00							
				3.00	4.00	1.00							
				4.00	5.00	1.00							
				5.00	6.00	1.00							
				6.00	7.00	1.00							
				7.00	8.00	1.00							
				8.00	9.00	1.00							
				9.00	10.00	1.00							
				10.00	11.00	1.00							
				11.00	11.70	0.70							
11.70	13.00	1.30											