

BOREHOLE WISE OVERBURDEN & INTERBURDEN TO TOATAL MINERAL THICKNESS RATIO													
BLOCK NAME: GOVINDPARA-SAVNI BLOCK													
TALUKA: VERAVAL													
DISTRICT: GIR-SOMNATH													
Sr. No.	Borehole ID	Overburden (OB) (m)	Total OB (m)	Mineralize Zone Thickness (m)				Inter-Burden Zone Thickness (m)				Total Overburden (OB+IB) (m)	Overburden Mineralized zone Thickness (m)
				From (m)	To (m)	Thickness (m)	Total Thickness (m)	From (m)	To (m)	Thickness (m)	Total Thickness (m)		
1	GSBH-01	0.45	0.45	0.45	1.00	0.55	16.41	7.30	8.80	1.50	11.14	11.59	0.71
				1.00	2.45	1.45		9.20	10.20	1.00			
				2.45	3.90	1.45		10.20	11.00	0.80			
				3.90	5.00	1.10		12.00	13.48	1.48			
				5.00	6.45	1.45		14.00	15.00	1.00			
				6.45	7.30	0.85		15.24	17.50	2.26			
				8.80	9.20	0.40		17.50	19.20	1.70			
				11.00	12.00	1.00		20.00	20.70	0.70			
				13.48	14.00	0.52		25.50	26.20	0.70			
				15.00	15.24	0.24							
				19.20	20.00	0.80							
				20.70	21.40	0.70							
				21.40	22.15	0.75							
				22.15	23.00	0.85							
				23.00	24.00	1.00							
				24.00	24.70	0.70							
				24.70	25.50	0.80							
				26.20	27.00	0.80							
				27.00	28.00	1.00							
2	GSBH-02	0.35	0.35	0.35	1.00	0.65	5.65				-	0.35	0.06
				1.00	2.00	1.00							
				2.00	3.00	1.00							
				3.00	4.00	1.00							
				4.00	5.00	1.00							
				5.00	6.00	1.00							

Sr. No.	Borehole ID	Overburden (OB) (m)	Total OB (m)	Mineralize Zone Thickness (m)				Inter-Burden Zone Thickness (m)				Total Overburden (OB+IB) (m)	Overburden Mineralized zone Thickness (m)
				From (m)	To (m)	Thickness (m)	Total Thickness (m)	From (m)	To (m)	Thickness (m)	Total Thickness (m)		
3	GSBH-03	0.65	0.65	0.65	1.00	0.35	9.70	6.00	6.85	0.85	0.85	1.50	0.15
				1.00	2.20	1.20							
				2.20	3.20	1.00							
				3.20	4.70	1.50							
				4.70	5.25	0.55							
				5.25	6.00	0.75							
				6.85	7.50	0.65							
				7.50	8.75	1.25							
				8.75	10.00	1.25							
				10.00	11.20	1.20							
4	GSBH-05	0.82	0.82	0.82	2.00	1.18	12.85	3.68	5.18	1.50	4.33	5.15	0.40
				2.00	3.00	1.00		8.40	9.25	0.85			
				3.00	3.68	0.68		12.20	13.00	0.80			
				5.18	5.80	0.62		14.82	16.00	1.18			
				5.80	6.60	0.80							
				6.60	7.40	0.80							
				7.40	8.40	1.00							
				9.25	10.00	0.75							
				10.00	10.68	0.68							
				10.68	11.30	0.62							
				11.30	12.20	0.90							
				13.00	14.00	1.00							
				14.00	14.50	0.50							
				14.50	14.82	0.32							
				16.00	18.00	2.00							
5	GSBH-06	0.00	0.00	0.00	1.00	1.00	10.13	9.20	10.27	1.07	1.07	1.07	0.11
				1.00	2.00	1.00							
				2.00	3.00	1.00							
				3.00	4.00	1.00							
				4.00	5.00	1.00							
				5.00	6.00	1.00							
				6.00	7.00	1.00							
				7.00	8.00	1.00							
				8.00	9.20	1.20							
				10.27	11.20	0.93							

Sr. No.	Borehole ID	Overburden (OB) (m)	Total OB (m)	Mineralize Zone Thickness (m)				Inter-Burden Zone Thickness (m)				Total Overburden (OB+IB) (m)	Overburden Mineralized zone Thickness (m)
				From (m)	To (m)	Thickness (m)	Total Thickness (m)	From (m)	To (m)	Thickness (m)	Total Thickness (m)		
6	GSBH-07	0.10	0.10	0.10	1.00	0.90	11.55	9.00	11.00	2.00	5.15	5.16	0.45
				1.00	2.00	1.00		11.00	12.50	1.50			
				2.00	3.00	1.00		12.50	14.15	1.65			
				3.00	4.00	1.00							
				4.00	5.00	1.00							
				5.00	6.00	1.00							
				6.00	7.00	1.00							
				7.00	8.00	1.00							
				8.00	9.00	1.00							
				14.15	15.00	0.85							
				15.00	16.00	1.00							
				16.00	16.80	0.80							